



7 levels + Rooftop



34 units




800 m2 of land



Palm Springs #115
Colonia Versailles

STAGE: PLASTERING, FLOORING,
WIRING, AND CEILINGS.

STATUS: ON TIME



ACTIVITY

Preliminaries **100%**

Excavations **100%**

Foundation **100%**

Structure **100%**

Electrical Installations **90%**

Plumbing Installations **80%**

Gas Installations **85%**

ACTIVITY

Masonry **97%**

Floors **35%**

Coatings **25%**

Stuccos **65%**

Ceilings **80%**

Painting **15%**

Carpentry **9%**

ACTIVITY

PVC Windows **22%**

Metal work **40%**

Kitchens **10%**

Landscaping **0%**

Lattice **20%**

Final cleaning **0%**

STAGES

EXCAVATIONS

FOUNDATION

STRUCTURAL
WORK

FINISHES

PROJECT
CLOSURE

Work: Preparation for the application of waterproofing on the rooftop slab, construction of parapets on the rooftop, building elevator shaft walls up to the rooftop level, ceiling finishes on penthouse levels, general installations, and placement of the transformer on-site.

